



Tod Multi Services

Plot no M-7, flat No 105, Gangama complex, N-5, Cidco, Aurangabad,
431003, Phone No: 7972597342

Date: 12/02/2024


Invoice

Bill No: 1202202401

Work order: SYP/Store/ PO/2023/0385


Bill To: Shreyash Pratishthan, New Boys Hostel

Sr no	Description	UOM	Qty	Rate	Total
1.	3" 4" dia SWR/Cpvc/upvc pipe	RFT	99	31.5	3118/-
2.	6" dia SWR/Cpvc/upvc pipe	RFT	99.15	37.8	3747/-
3.	12" SWR pipe without excavation	RFT	508.75	42	21,367/-
4.	22" x 22" chamber ht 1.5' to 3'	No	14	1575	22,050/-
5.	Round Chamber	No	16	2625	42,000/-
6.	PCC concrete cutting 4" 6"	RFT	9	25	225/-
7.	Excavation as per market rate	CFT	5725.8	21	1,20,241/-
8.	Refilling excavation as per market rate	CFT	5303.51	10.5	55,686/-
8.	Gully Trap	No	1	300	300/-
9.	RCC Hole In beam	No	2	525	1050/-
				Total	2,69,784/-



7972597342

10% deduction agains = 26978
SD

net Payable amount = 2,42,806/-


B.P. Nilkam
20/03/24

1. Area dug for laying pipes & chambers has been verified by SE.
2. Process for payment.


20/03/24

Sr No	Unit		1 Line No 1	2 Line No 2	3 Line No 3	4 Line No 4	5 Line No 5	6 Line No 6	7 Line No 7	8 Line No 8	9 Line No 9	10 Line No 10	11 Line No 11	12 Line No 12	13 Line No 13	14 Line No 14	15 Line No 15
Excavation As per market rate	CFT	L	184	13	11.4	13	10.75	13	10.25	13	184	7.25	7.5	7.5	18	5.5	20
		W	3	2	2	2	2	2	2	2	3	2	2	2	2	2	2
		H	3	2	2	2	2	2	2	2	3	2	2	2	2	2	2
		Total	1656	52	45.6	52	43	52	41	52	1656	29	30	30	72	22	80
Refilling	CFT		1511.5	47.949		51.06	41.89	51.09	41.9	49.97	1510	30.922	30.922	30.922	70.068	38.372	84.69
12" SWR Pipe	RFT		172.5	-	-	-	-	-	-	172.25	-	-	-	-	-	-	
4" SWR Pipe	RFT		-	-	11	10.75	-	10.75	-	-	-	-	-	18.2	3	20	
6" SWR Pipe	RFT		-	10.25	-	10.75	-	10.75	-	10.4	-	5.5	5.5	5.5	6	7	
2x2 Chamber	No		-	-	1	-	1	-	1	1	-	1	1	1	1	-	
Round Chamber	No		-	-	1	-	1	-	1	2	-	1	1	1	-	1	
PCC Cutting	Sq ft		-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Gully Trap	No		-	-	-	-	-	-	-	-	-	-	-	-	-	-	
RCC hole	No		-	-	-	-	-	-	-	-	-	-	-	-	1	-	

Sr No	Unit		16 Line No 16	17 Line No 17	18 Line No 18	19 Line No 19	20 Line No 20	21 Line No 21	22 Line No 22	23 Line No 23	24 Line No 24	Final Total	
Excavation As per market rate	CFT	L	174	9	7	5.3	4	9.5	6	13	4		
		W	3	2	2	2	2	2	2	2	4		
		H	3	2	2	2	2	2	2	2	2		
		Total	1566	36	28	21.2	16	38	24	52	32		
Refilling	CFT		1437.3	40	31.02	20.747	15.66	54.64	27.118	53.844	32		5303.510875
12" SWR Pipe	RFT		164	-	-	-	-	-	-	-	-		508.75
4" SWR Pipe	RFT		-	-	-	5.3	4	16	-	-	-		99
6" SWR Pipe	RFT		-	7	5	-	-	4.5	11	-	-		99.15
2x2 Chamber	No		-	-	-	-	-	2	1	1	1		14
Round Chamber	No		-	-	-	-	-	2	1	3	-		16
PCC Cutting	Sq ft		-	-	-	-	-	-	-	-	9		9
Gully Trap	No		-	-	-	-	-	-	-	-	-		1
RCC hole	No		-	-	-	-	-	-	-	-	1		2

Handwritten signature and date:
 20/08/24