

# YASH ELECTRICALS & ELECTRONICS

Aaisaheb Nagar, Pisadevi Road, Harsul, Aurangabad.  
M. 9421429684

Date : 03/02/2024

BILL No. : 01

NEW BOYs HOSTEL 5th Floor, ELECTRICAL WORK

SR.No		ITEM NAME	QTY	UNIT	RATE	TOTAL
1	A	Installation, testing and commissioning of PVC conduit	529	NOS	170	38930
2	1	fixing and termination at light point exhaust fan ciling fan	229 307	NOS	119	27251
3	4	Power Socket Point 15A	2	NOS	240	480
4	5	Power Socket Point 5A	237	NOS	85	20145
5	9	2/3 RX 1.5 sq. mm. Light Point PVC running wire	1203	MTS	8	9624
6	10	2 RX 2.5+ 1 RX (E) sq. mm. PVC running wire	997	MTS	15	14955
7	11	2 RX 4 + 1 RX 2.5 (B) sq. mm. PVC running wire	562	MTS	20	11240
8	12	2 RX 6 + 1 RX 2.5 (B) sq. mm. PVC running wire	216	MTS	22	4752
9	31	Fixing of tube lighting	117	NOS	100	11700
10	39	12W TPN DB	2	NOS	1800	3600
13	27	6A, 10A, 16A, 25A SPMCB Erection	60	NOS	50	3000
14	28	4 Pole MCB Erection	2	NOS	320	640
15	30	Fan Dimer Fitting	40	NOS	82	3280
16	31	2 Way Light Point wiring	17	NOS	315	5355
<b>TOTAL</b>						<b>154952</b>

Q (Omam Ramachand Singh)  
Checked

10% deduction = 15495.20

net payable amount 139,456.8

All measurement has been checked found as per measurement sheet.

Bd  
16/02/24

B. N. Parkare  
B. N. Parkare

deduct his previous advance.  
from this bill

Process for payment  
less advance paid.

B.P. Nikan

13/03/24

**New Boys Hostel , 5ft Floor. ( Measurement) Bill No.03**

Date : 03/01/2024

Sr no.	Item	422	421	420	419	418	417	416	415	414 Bathro om & Toilet 413	412	411	410	409	408	407	406	404	Stor e 403	402	401	Pass age	Comm on Washr oom 40 5	Total
1	Light point	8	15	9	9	9	9	9	9	25	9	9	9	9	9	9	9	10	2	9	15	34	27	252
2	Fan point	2	4	2	2	2	2	2	2	-	2	2	2	2	2	2	2	2	-	2	3	1	-	40
3	2 Way point	2	2	1	1	1	1	1	1	-	1	1	1	1	1	1	1	-	-	1	-	-	-	17
4	Exast Fan point	-	-	-	-	-	-	-	-	8	-	-	-	-	-	-	-	-	-	-	-	-	-	6
5	6A Power Socket	12	16	12	12	12	12	12	12	6	12	12	12	12	12	12	12	12	-	12	12	4	5	14
6	16A Power Socket	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2	-	237
7	Tube light fitting	4	6	4	4	4	4	4	4	6	4	4	4	4	4	4	4	4	2	4	7	28	4	2
8	Ceiling fan fitting	2	4	2	2	2	2	2	2	-	2	2	2	2	2	2	2	2	-	2	3	1	-	117
9	Exost Fan fitting	-	-	-	-	-	-	-	-	8	-	-	-	-	-	-	-	-	-	-	-	-	-	40
10	1.5 Sq mm main	58	58	58	58	58	58	58	58	78	58	58	58	58	58	58	58	42	-	58	45	50	60	13
11	2.5 sq mm main	45	102	42	38	28	22	18	11	20	15	20	20	30	29	21	17	14	40	32	75	340	20	1203
12	4 sq mm main	48	102	42	38	30	25	18	18	-	15	19	22	28	27	23	16	30	0	28	36	-	-	997
13	6 sq mm main	-	-	-	-	-	-	-	-	110	-	-	-	-	-	-	-	-	-	-	-	-	-	562
14	12 way TPN DB	-	-	-	-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	-	-	106	-	216
15	4 Pole MCB	-	-	-	-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	-	-	2	-	2
16	1 Pole MCB	-	-	-	-	-	-	-	-	30	-	-	-	-	-	-	-	-	-	-	-	2	-	2
																						30	-	60

cable  
to  
verified  
the  
wire

All measurement has been checked found as per measurement sheet.

*(Checked)*

*Pran Romario Singh*

*Baba Pankaj*  
*Baba Pankaj*

*16/12/24*



**Shreyash Pratishthan**  
College of Engineering / MBA / Polytechnic /  
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

Ref: SYP/Store/PO/2023/CD424

Date: Feb/2023

To,  
Yash Electricals & Electronics,  
Aasahb Nagar, Harsul-Pisadevi Road, Aurangabad  
Ph: 0421429684 / PAN No.

WORK ORDER

Sub: Work Order for electrical Fitting in Concealed work in New Boys Hostel & Engineering Extension building  
Ref: Your Quotation dated 07.01.2023

Dear Sir,

With reference to above, we herewith confirm the work order for below electrical work.

Sr No	Item with Specification	Qty	Unit	Rate	Amount
✓ 1	Installation, testing and commissioning of PVC conduit, writing. It includes chiseling of walls / plaster / RCC up to the required depth, running and fixing of conduit, running of P, N & E wiring. All these wiring can be done up to 5 meter to length.		Nos.	170	✓
✓ 1	Fixing and termination at light point, Ceilling Fan, Exhaust Fan, Ceiling Fan, Gysres etc.		Nos	119	✓
2	TV Point Wiring		Nos	130	
3	Air Conditioning Point Wiring		Nos	125	
✓ 4	Power Socket Point 15 Amp wiring		Nos	240	✓
✓ 5	Power Socket Point 5 Amp wiring		Nos	85	
6	Call Bell Point Wiring		Nos	125	
7	Telephone Point wiring		Nos	130	
8	2/3 Pair telephone wire / cable running through		Mtr	15	
9	2/3 RX 1.5 sq.mm. Light point PVC Running wire.		Mtr	8	
✓ 10	2 RX 2.5 + 1 R x 1.5 (E) sq.mm. PVC Running Wire.		Mtr	15	✓
✓ 11	2 RX 4+1 RX 2.5 (B) Sq.mm. PVC Running Wire		Mtr	20	✓
✓ 12	2 RX 6+1 RX 2.5 (B) Sq.mm. PVC Running wire		Mtr	22	✓
B	<b>Cassing Caping Open Wiring</b>				
13	Light Point, Fan Point, Exhaust Fan Point, Ceilling Fan point Gyser point		Nos	95	
14	Fixing and termination at light point, Ceilling Fan, Exhaust Fan, Ceiling Fan, Gysres etc.		Nos	100	✓ } 150
15	TV Point Wiring		Nos	110	
16	Air Conditioning Point Wiring (A/c Point)		Nos	290	

Address: Shreyash Technical Campus, Gut No.258 (P), Near SRPF Camp, Satara Parisar,  
Beed by Pass, Aurangabad - 431010. Ph: 0240 - 6608761 / 777 www.syp.ac.in PAN: AAHTS4861L



**Shreeyash Pratishthan**  
College of Engineering / MBA / Polytechnic /  
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

17	Power socket Point 15 Amp wiring	Nos	185	
18	Power socket Point 5 Amp wiring	Nos	120	
19	Call Bell Point Wiring	Nos	120	
20	Telephone Point wiring Running	Mtr	10	
21	3 RXL 5 Sq.mm. PVC Running wire	Mtr	8	
22	3 RX 2.5 Sq.mm. PVC Running wire	Mtr	12	
23	2 RX 4+1 RX 2.5 (E) Sq.mm. PVC Running wire	Mtr	18	
24	2 Rx 6+1 RX 2.5 (B) Sq.mm. PVC Running wire	Mtr	20	
25	Computer data cable running & TV Cable running	Mtr	15	
26	Computer data cable jack point	Nos	10	
27	Pair telephone wire/cable running through cassing	Mtr	12	
28	Consumer DB-4W	Nos	700	
29	Consumer DB-6W	Nos	1200	
30	Service Cable running	Mtr	7	
31	Fixing of Tube Lighting/incandescent Point	Nos	100	
32	Fixing of Zero/Night Light	Nos	100	
33	DP Switch fixing	Nos	120	
34	Kitkat type fuse fixing	Nos	150	
35	Main Board wiring	Nos	700	
36	4W TPN DB	Nos	900	✓
37	6W TPN DB	Nos	1200	
38	8W TPN DB	Nos	1500	
39	12W TPN DB	Nos	1800	✓
C	Cable Laying		?	
40	3.5C x 300 mm 2 Al. Armoured Cable	Mtr	175	
41	3.5C x 185 mm 2 Al. Armoured Cable	Mtr	150	
42	3.5C x 150 mm 2 Al. Armoured Cable	Mtr	155	
43	3.5C x 120 mm 2 Al. Armoured Cable	Mtr	140	
44	3.5C x 95 mm 2 Al. Armoured Cable	Mtr	130	
45	3.5C x 70 mm 2 Al. Armoured Cable	Mtr	125	
46	3.5C x 50 mm 2 Al. Armoured Cable	Mtr	110	
47	4C x 35 mm 2 Al Armoured Cable.	Mtr	75	
48	4C x 25 mm 2 Al Armoured Cable.	Mtr	70	
49	4C x 10 mm 2 Al Armoured Cable.	Mtr	45	
50	4C x 4 mm 2 Al Armoured Cable.	Mtr	40	
D	Cable Glandiug & Termination			





# Shreeyash Pratishthan

College of Engineering / MBA / Polytechnic /  
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

51	3.5C x 300 mm 2 Al. Armourd Cable	Nos	410
52	3.5C x 185 mm 2 Al. Armourd Cable	Nos	400
53	3.5C x 150 mm 2 Al. Armourd Cable	Nos	390
54	3.5C x 120 mm 2 Al. Armourd Cable	Nos	350
55	3.5C x 95 mm 2 Al. Armourd Cable	Nos	350
56	3.5C x 70 mm 2 Al. Armourd Cable	Nos	250
57	3.5C x 50mm 2 Al. Armourd Cable	Nos	180
58	4C x 35 mm 2 Al Armourd Cable.	Nos	150
59	4C x 25 mm 2 Al Armourd Cable.	Nos	110
60	4C x 10 mm 2 Cu. Armourd Cable.	Nos	90
61	4C x 4 mm 2 Cu Armourd Cable.	Nos	75
62	4C x 2.5 mm 2 Cu. Armourd Cable.	Nos	60
63	4C x 1.5 mm 2 Cu. Armourd Cable.	Nos	50
64	3C x 2.5 mm 2 Cu. Armourd Cable.	Nos	50
65	3C x 1.5 mm 2 Cu. Armourd Cable.	Nos	50
66	2C x 2.5 mm 2 Cu. Armourd Cable.	Nos	50
67	Dimmer Point	Nos	50
<b>E</b>	<b>Tray Errection</b>		
1	150 mm x 50 mm Powder Coated with cover perforated type	Mtr	90
2	100 mm x 40 mm Powder Coated with cover perforated type	Mtr	87
3	Installation 10 x 75 mm Anchore Fastner	Mtr	40
4	10 x 100mm Anchore Fastner	Mtr	41
5	600 mm wide ladderd Tray	Mtr	130
6	450 mm wide ladderd Tray	Mtr	122
7	300 mm G.I. Perforated Tray	Mtr	112
8	200 mm G.I. Perforated Tray	Mtr	100
9	150 mm G.I. Perforated Tray	Mtr	92
10	100 mm G.I. Perforated Tray	Mtr	70
11	50 mm G.I. Perforated Tray	Mtr	58
12	Panel erection upto 2m in width	Nos	7600
13	Panel erection upto 4m in width	Nos	11000
14	Panel erection upto 6m in width	Nos	12380
15	Plate earthing	Nos	2500
16	Pipe earthing	Nos	1700
17	Copper 25 mm earthing putti laying	Mtr	65
18	Copper 50 mm earthing putti laying	Mtr	72