

YASH ELECTRICALS & ELECTRONICS

Aaisaheb Nagar, Pisadevi Road, Harsul, Aurangabad.

M. 9421429684

To, Boys Hostel (Ground Floor).

DATE: ~~28-11-2023~~

03/02/2024.

1	A	ITEM	QTY	UNIT	RATE	TOTAL
1	A	INSTALLATION, TESTING AND COMMISSIONING OF PVC CONDUIT, WIRING	102	NOS	170	17340
2	1	FIXING AND TGERMINATION AT LIGHT POINT, CEILING FAN, EXHAUST FAN, GYSERES ETC	102	NOS	119	12138
3	30	FAN DIMMER FITTING	11	NOS	82	902
4	67	DIMMER POINT	11	NOS	50	550
5	18	5A POWER SOCKET	43	NOS	120	5160
6	17	15A POWER SOCKET	2	NOS	185	370
7	26	FASTNER FITTING	3	NOS	120	360
8	31	FIXING OF TUBE LIGHTING/INCANDESCENT POINT	58	NOS	100	5800
9	12	2RX6+1 RX 2.5 SQ.MM.PVC RUNNING WIRE	89	MTS.	22	1958
10	11	2RX 4+1 RX 2.5 SQ .MM.PVC RUNNING WIRE	124	MTS.	20	2480
11	10	2RX 2.5+1RX 1.5 SQ.MM.PVC RUNNING WIRE	988	MTS	15	14820
12	39	12 WAY DB	2	NOS	1800	3600
13	27	6,10,16,20A SP MCB ERECTION	14	NOS	50	700
14	28	4 POLE MCB ERECTION	3	NOS	320	960
		TOTAL				67138

enable to
verify
the work

10% deduction = 6713.8
net payable = 60,424.20

(Bhim Ramvir Singh)
16/02/24.

All measurement has been checked and found as per measurement sheet.

16/02/24

B.N. Furkelle

Please deduct his previous advance.

B.P. neikam

Process for payment less advance paid.

12/03/24

03/02/24
date: ~~20/11/2023~~

Boys hostel ground floor

Sr no.	Item	parking	lip room	canting holl	canting	stor room	outer bathroom	total
								90
1	Light point	44	3	31	5	3	4	12
2	Fan point			11	1			12
3	Fan dimmer point			11	1	1	7	43
4	5A Power Socket	9+3		17	9			2
5	15A Power Socket	2		2	2			3
6	Fastner Fitting			2	2	4		58
7	Tube light fitting	34	3	18	2			11
8	Ceiling fan fitting			11				89
9	6 sq mm Main		88					124
10	4 sq mm main	48			76	40	150	988
11	2.5 sq mm main	127	135	283	253			2
12	12 way MCB Box	2						14
13	Power Circuit SP	14						3
14	4 Pole	3						

1

enable to
verified the
cable

All measurement has been checked and found as per
measurement sheet

03/02/24.

Dinesh Kumar Singh

Bhaskar
Baba Farkade

Sd/
16/02/24

Shreyash Pratishthan
College of Engineering / MBA / Polytechnic /
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

Ref: SYP/Store/PO/2023/00424

Date: Feb/2023

WORK ORDER

To,
Yash Electricals & Electronics,
Ansaheb Nagar, Harsul-Pisadevi Road, Aurangabad
Ph: 9421429684 / PAN No.

Sub: Work Order for electrical Fitting in Concealed work in New Boys Hostel & Engineering Extension building

Ref: Your Quotation dated 07.01.2023

Dear Sir,

With reference to above, we herewith confirm the work order for below electrical work.

Sr. No.	Item with Specification	Qty	Unit	Rate	Amount
✓ 1	Installation, testing and commissioning of PVC conduit, writing. It includes chiseling of walls / plaster / RCC up to the required depth, running and fixing of conduit, running of P, N & E wiring. All these wiring can be done up to 5 meter to length.		Nos.	170 ✓	
✓ 1	Fixing and termination at light point, Ceiling Fan, Exhaust Fan, Ceiling Fan, Gysres etc.		Nos	119 ✓	
2	TV Point Wiring		Nos	130	
3	Air Conditioning Point Wiring		Nos	125	
✓ 4	Power Socket Point 15 Amp wiring		Nos	240 ✓	
✓ 5	Power Socket Point 5 Amp wiring		Nos	85 ✓	
6	Call Bell Point Wiring		Nos	125	
7	Telephone Point wiring		Nos	130	
8	2/3 Pair telephone wire / cable running through		Mtr	15	
9	2/3 RX 1.5 sq.mm. Light point PVC Running wire.		Mtr	8	
✓ 10	2 RX 2.5 + 1 R x 1.5 (E) sq.mm. PVC Running Wire.		Mtr	15 ✓	
✓ 11	2 RX 4+1 RX 2.5 (B) Sq.mm. PVC Running Wire		Mtr	20 ✓	
✓ 12	2 RX 6+1 RX 2.5 (B) Sq.mm. PVC Running wire		Mtr	22 ✓	
B	Cassing Caping Open Wiring				
13	Light Point, Fan Point, Exhaust Fan Point, Ceiling Fan point Gysrer point		Nos	95	} 150
14	Fixing and termination at light point, Ceiling Fan, Exhaust Fan, Ceiling Fan, Gysres etc.		Nos	100 ✓	
15	TV Point Wiring		Nos	110	
16	Air Conditioning Point Wiring (A/c Point)		Nos	290	

Address: Shreyash Technical Campus, Gut No.258 (P), Near SRPF Camp, Satara Parisar,
Beed by Pass, Aurangabad - 431010. Ph: 0240 - 6608761 / 777 www.syp.ac.in PAN: AAHTS4861L

Shreeyash Pratishthan
College of Engineering / MBA / Polytechnic /
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

17	Power socket Point 15 Amp wiring	Nos	185
18	Power socket Point 5 Amp wiring	Nos	120
19	Call Bell Point Wiring	Nos	120
20	Telephone Point wiring Running	Mtr	10
21	3 RXL 5 Sq.mm. PVC Running wire	Mtr	8
22	3 RX 2.5 Sq.mm. PVC Running wire	Mtr	12
23	2 RX 4+1 RX 2.5 (E) Sq.mm. PVC Running wire	Mtr	18
24	2 Rx 6+1 RX 2.5 (B) Sq.mm. PVC Running wire	Mtr	20
25	Computer data cable running & TV Cable running	Mtr	15
26	Computer data cable jack point	Nos	10
27	Pair telephone wire/cable running through cassing	Mtr	12
28	Consumer DB-4W	Nos	700
29	Consumer DB-6W	Nos	1200
30	Service Cable running	Mtr	7
31	Fixing of Tube Lighting/incandescent Point	Nos	100
32	Fixing of Zero/Night Light	Nos	100
33	DP Switch fixing	Nos	120
34	Kitkat type fuse fixing	Nos	150
35	Main Board wiring	Nos	700
36	4W TPN DB	Nos	900
37	6W TPN DB	Nos	1200
38	8W TPN DB	Nos	1500
39	12W TPN DB	Nos	1800
C	Cable Laying		?
40	3.5C x 300 mm 2 Al. Armoured Cable	Mtr	175
41	3.5C x 185 mm 2 Al. Armoured Cable	Mtr	150
42	3.5C x 150 mm 2 Al. Armoured Cable	Mtr	155
43	3.5C x 120 mm 2 Al. Armoured Cable	Mtr	140
44	3.5C x 95 mm 2 Al. Armoured Cable	Mtr	130
45	3.5C x 70 mm 2 Al. Armoured Cable	Mtr	125
46	3.5C x 50 mm 2 Al. Armoured Cable	Mtr	110
47	4C x 35 mm 2 Al Armoured Cable.	Mtr	75
48	4C x 25 mm 2 Al Armoured Cable.	Mtr	70
49	4C x 10 mm 2 Al Armoured Cable.	Mtr	45
50	4C x 4 mm 2 Al Armoured Cable.	Mtr	40
D	Cable Glandiug & Termination		

Shreeyash Pratishthan
College of Engineering / MBA / Polytechnic /
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

51	3 SC x 300 mm 2 Al. Armourd Cable	Nos	410
52	3 SC x 185 mm 2 Al. Armourd Cable	Nos	400
53	3 SC x 150 mm 2 Al. Armourd Cable	Nos	390
54	3 SC x 120 mm 2 Al. Armourd Cable	Nos	350
55	3 SC x 95 mm 2 Al. Armourd Cable	Nos	350
56	3 SC x 70 mm 2 Al. Armourd Cable	Nos	250
57	3 SC x 50mm 2 Al. Armourd Cable	Nos	180
58	4C x 35 mm 2 Al Armourd Cable.	Nos	150
59	4C x 25 mm 2 Al Armourd Cable.	Nos	110
60	4C x 10 mm 2 Cu. Armourd Cable.	Nos	90
61	4C x 4 mm 2 Cu Armourd Cable.	Nos	75
62	4C x 2.5 mm 2 Cu. Armourd Cable.	Nos	60
63	4C x 1.5 mm 2 Cu. Armourd Cable.	Nos	50
64	3C x 2.5 mm 2 Cu. Armourd Cable.	Nos	50
65	3C x 1.5 mm 2 Cu. Armourd Cable.	Nos	50
66	2C x 2.5 mm 2 Cu. Armourd Cable.	Nos	50
67	Dimmer Point	Nos	50
E	Tray Errection		
1	150 mm x 50 mm Powder Coated with cover perforated type	Mtr	90
2	100 mm x 40 mm Powder Coated with cover perforated type	Mtr	87
3	Installation 10 x 75 mm Anchore Fastner	Mtr	40
4	10 x 100 mm Anchore Fastner	Mtr	41
5	600 mm wide ladder Tray	Mtr	130
6	450 mm wide ladder Tray	Mtr	122
7	300 mm G.I. Perforated Tray	Mtr	112
8	200 mm G.I. Perforated Tray	Mtr	100
9	150 mm G.I. Perforated Tray	Mtr	92
10	100 mm G.I. Perforated Tray	Mtr	70
11	50 mm G.I. Perforated Tray	Mtr	58
12	Panel erection upto 2m in width	Nos	7600
13	Panel erection upto 4m in width	Nos	11000
14	Panel erection upto 6m in width	Nos	12380
15	Plate earthing	Nos	2500
16	Pipe earthing	Nos	1700
17	Copper 25 mm earthing putti laying	Mtr	65
18	Copper 50 mm earthing putti laying	Mtr	72




Shreeyash Pratishthan
College of Engineering / MBA / Polytechnic /
D. Pharmacy / B. Pharmacy / Arts, Commerce & Science.

19	G.L Wire	Mtr	25	
20	Street light pole erection	Nos	270	
21	Street light installation	Nos	250	
22	40 x 5 mm GI earthing strip laying	Mtr	70	
23	Building lighting Arrestor	Nos	1100	
24	400 w highbay fitting	Nos	290	
25	DG Installation nad commissioning up to 50 KVA	Nos	9500	
26	Fastner fitting	Nos	120	✓
27	6A, 10A, 16A, 25A SPMCB Erection	Nos	50	✓
28	4 Pole MCB Erection	Nos	320	✓
29	Gland & Termination (1 to 4 sq.mm)	Nos	30	
30	Fan dimer fitting	Nos	82	✓
31	2-way light point wiring	Nos	315	✓
Sub Total				

Terms & Conditions:

Payment: Weekly
 GST: NA
 Transport: NA
 Delivery: Within 3-4 days from date of PO
 Bill to: Bill to "Shreeyash Pratishthan's, Aurangabad"
 Other: Subject to Aurangabad jurisdiction


Manager
 Administration


 CEO
 04/02/23


 Chairman